

Fleetville Community Centre New Building Project

NB9: Pathway Plan (amended)

1. Decision to proceed and formation of development sub-committee. [Completed](#)
2. Initial discussions with District Council, and feasibility. [Completed](#)
3. Formal project launch and discussions with existing and lapsed user groups. [Completed](#)
4. Early stage engagement with community of Greater Fleetville. [Completed](#)
5. Conversion of initial ideas into a first set of requirements. [Completed](#)
6. Collection of key research data. [Completed](#)
7. Completion of business case and proposals for new building. [Completed](#)
8. Formation of a project team to manage all further work. [2017](#)
9. Completion of land and building transfer. [2017 to 2018 \(amended\)](#)
10. Submission of initial development funding. [2017 to 2018](#)
11. Development of Plan and architects' brief. [2017 to 2018](#)
12. Agreements on final requirements & engagement of architect. [2018 to 2019 *](#)
13. Second stage engagement and consultation with residents. [2018 to 2019 *](#)
14. Submission of planning approval via Community Right to Build process. [2020 to 2021 *](#)
15. Agreements on temporary re-location of community centre activities. [2021 to 2022 *](#)
16. Submission of building project funding. [2021 to 2022 *](#)
17. Submission of detailed planning permission. [2020 to 2021 *](#)
18. Details for building programme. [2021 to 2022 *](#)
19. Invitations to tender from contractors. [2021 to 2022 *](#)
20. Build programme. [2021 to 2023 *](#)
21. Completion and opening. [2022 to 2024*](#)

* [amended period](#)

